



B O D E INSPECTION, INC.

P.O. Box 307

BEAVERTON, OR 97075-0307

503-590-3555

Client's Order Trans Canada Forest Products - 207

Our Order PO 22804

For Account of: Trans Canada Forest Products

Inspected At JH Baxter Eugene, Or

Furnished By Client

Consigned To Lacombe County

Shipment Made Via Truck

Report 61-21

Date February 10, 2021

Date February 2, 2021

At Eugene OR

At Lacombe AB Canada

Material as listed below has been tallied and inspected according to instructions supplied to us. Results of sampling show penetration conformity at 95% of borings, and retention surpassing the 8 lb. requirement. Treated surfaces are clean. Based on the results of treatment achieved, physical inspection, our experience and judgment, this material is in accordance with Specification CSA-080.2-97/AWPA as specified.

Douglas fir Piling 8 # Creo C1,C2

Description of Material Inspected and Accepted

1. 24 pcs. 30'
2. 24 pcs 40'

Material permanently rejected: Nil

Inspected By Craig Davis

Inspection of treated poles, piling, crossties, crossarms and lumber



PACIFIC LUMBER INSPECTION BUREAU

1010 South 336th Street, Suite 210, Federal Way, WA 98003 • Phone: (253) 835-3344 • Fax: (253) 835-3371 • Web: www.plib.org



CERTIFICATE OF INSPECTION

Mill ORDER No. _____ Page 1 of 1 No. 100134

| | | | |
|---|--------------------------------|--|--|
| NAME AND ADDRESS OF SUPPLYING MILL Trans Canada @ JH Baxter 3494 Roosevelt Blvd Eugene, OR 97402 | | NAME AND ADDRESS OF CONSIGNEE Trans Canada 820, Rue St-Jean-Baptiste Henryville, QC J1J 1E0 | |
| GRADING RULES NLGA Standard Grading Rules for Canadian Lumber | TOTAL PIECES 811 pcs. | TOTAL BOARD FOOTAGE 67,933 Ft BM | |
| MARK ON EACH PIECE Each piece hammer branded on end with a reverse R with a tree. | DATE TALLIED 3/25 & 29/2021 | | |

Lumber herein listed has been inspected and tallied in accordance with the order and specifications furnished the inspectors on the date(s) and at the place state and the material was in good order and condition at the time of inspection.

SPECIFICATION

DOUGLAS FIR (N) - ROUGH - GREEN - FULL SAWN

"NO. 1" - STRUCTURAL JOISTS and PLANKS per para. 124-b:

| | | | | | | |
|------|-------|--------|-------|-------|----------|-----------------------|
| 3x10 | 47/14 | 72/20 | 70/24 | 48/26 | 237 pcs. | 12,565 Ft BM |
| 3x12 | 70/16 | 76/18 | 64/20 | 47/22 | 61/24 | 318 pcs. 18,798 Ft BM |
| 4x12 | 46/22 | 100/24 | | | 146 pcs. | 13,648 Ft BM |

"NO. 1 STRUCTURAL" - POSTS and TIMBERS per para. 131-b:

| | | | | | | | |
|-------|-------|---------|-------------|---------|-------------|---------|--------------|
| 6x8 | 41/22 | 41 pcs. | 3,608 Ft BM | | | | |
| 12x12 | 11/26 | 6/28 | 2/30 | 19 pcs. | 6,168 Ft BM | | |
| 12x14 | 12/12 | 9/15 | 3/16 | 14/18 | 12/30 | 50 pcs. | 13,146 Ft BM |

TOTAL: **811 pcs. 67,933 Ft BM**

* * * * *
* * * * *



Authorized PLIB Agent Lee Talbott

This certification is not valid unless bearing the seal of the Pacific Lumber Inspection Bureau, free from alterations or additions of any nature, and signed by an authorized representative.

The undersigned, as authorized representative of PLIB, hereby certifies the above named are approved supervisor(s) or agent(s) of PLIB.

Signed Joyce E. Willing
Pacific Lumber Inspection Bureau

Dated March 31, 2021